

## Kaslo – Buchanan

### Timber Development Status – Approved.

Updated: April 14, 2018

CP	Block	Area gross (ha)	Area net (ha)	Elevation (m)	Timber type	Silviculture System	Method	Roads	Disease	est. Volume m3	Project Year
39	1	18.6	16.6	860	FdCwLw(Hw)	Strip cut	Cable	Existing: Wagon Road.	Root rot	6000	2018
40	1	22.0	19.6	1160	FdLwHwCw (PIPwSx)	Clearcut with Reserves	Ground	Existing and 714m new construct	Root rot	7000	2018
40	2	9.3	8.8	1100	FdCwLwHw (PIAt)	Clearcut with Reserves	Ground	669m new construct	Root rot	3200	2018
40	3	10.5	9.4	1250	FdLwCw (PIHw)	Clearcut with Reserves	Ground	Existing with 382m new construct	Root rot	3200	2018

### HARVEST STATUS

Updated: June 8, 2018

CP	Block	Start	Harvest Contractor	Road Contractor	Trucking	Complete %	Scaled Volume m3	Site preparation	Planting
39	1	May	Iron Peaks	-	Reitmeier	40		2018 Mech Pile	2020
40	1	June	Sunshine			0		2018 Mech Pile	2020
40	2	June	Sunshine			0		2018 Mech Pile	2020
40	3	June	Sunshine			0		2018 Mech Pile	2020